

PROJECT MANAGER <Project_Mgr_Name (000) 000-0000 (District)>
SURVEYED BY <Surveyor_Name (000) 000-0000 (District)>
DESIGN SUPERVISED BY <Supervisor_Name (000) 000-0000 (District)>
DESIGNED BY <Designer_Name (000) 000-0000 (District)>


REVISED	STATE	STATE		SHEET NO.
	ROUTE	PROJECT		
	VA.	00	0000-000-000, RW-000 C-000	0

STORMWATER POLLUTION PREVENTION PLAN (SWPPP) GENERAL INFORMATION SHEET

The SWPPP General Information sheets are to be completed and included in the construction plan set (or other such documents) for land disturbance activities that disturb an area equal to or greater than 10,000 square feet, or equal to or greater than 2,500 square feet in the area defined as Tidewater, Virginia in the Virginia Chesapeake Bay Preservation Act.

* Denotes information that is to be provided/completed by the contractor or the VDOT RLD, as appropriate.

SECTION V - LOCATION MAP



SECTION VI - PERMANENT BMP INFORMATION Δ

Permanent BMP Type (See Table 1) (1)	Regional BMP Y(Yes) or N(No)	County/City (1)	State Hydrologic Unit Code (1)	BMP Receiving Stream Name (1) (2)	Acres Treated per BMP (3)	* In Service Date (4)

- Table 1: Permanent BMP Types
- Bio-retention Basin
 - Bio-retention Filter
 - Constructed Stormwater Wetlands
 - Extended Detention Basin
 - Extended Detention Basin-Enhanced
 - Grassed Swale
 - Infiltration Basin
 - Infiltration Trench
 - Manufactured BMP's
 - Retention Basin I
 - Retention Basin II
 - Retention Basin III
 - Sand Filter
 - Vegetated Filter Strip
 - Other (List type) (5)

- Notes:
- (1) Where stormwater management requirements are being met by a Regional BMP, information listed is to be for the Regional BMP.
 - (2) For streams with no names, list "Unnamed Tributary to (closest stream name)".
 - (3) Show acres to the nearest one tenth.
 - (4) Date placed into service as a permanent BMP.
 - (5) Includes agreements with off-site BMP owners or payments into a DCR approved County/City Watershed Stormwater Management Plan (fund).
- Δ The information shown in the BMP table is based on the proposed pre-construction SWM Plan. Any changes to the proposed SWM Plan required during the construction phase of the project shall be coordinated by the VDOT RLD with the appropriate VDOT District Hydraulics Engineer. The RLD is to have the information shown in the BMP table revised to reflect any authorized changes to the proposed SWM Plan, add the *In Service Date* and include a copy of the BMP table with the LD-445D form when submitting for termination of coverage under the VSMP General Permit For The Discharge Of Stormwater From Construction Activities.

- ACRONYMS
- DCR - Department of Conservation and Recreation
 - ESC - Erosion and Sediment Control
 - R&B - Road and Bridge
 - RLD - Responsible Land Disturber
 - SWM - Stormwater Management
 - SWPPP - Stormwater Pollution Prevention Plan
 - VSMP - Virginia Stormwater Management Program

\$TIME\$TAMPS