

**ROADSIDE DEVELOPMENT SEEDING FOR ACTIVE CONSTRUCTION - MOUNTAIN REGION - Worksheet for Roadside Managers**

**PROJECT:**

**Step 3.** The District Roadside Manager completes the Seeding Schedule and Seeding Summaries.

PPMS#  
DATE:  
ISSUED BY:

**Seeding Schedule**

Assign Perminante Seed Mix with Nurse and Companion Species

Project Number	Project Area	NON-MOW	NOW	NON-MOW	NOW	NON-MOW	NOW
		Dormant Period Nov 15 - Feb 28/29		Growing Period Cool Season Feb 1* - May 14 Aug 16 - Nov 14		Growing Period Warm Season May 15 - Aug 15	
<b>** Fine Fescue Type</b>							

\* Seed that is expected to lay dormant on site may be planted outside the cool and warm season Growing Period.

\*\*Specify type as Chewings, Creeping Red, Hard and/or Sheep Fescue. May mix types.

**Mulch and Topsoil Specifications**

Type I mulch (Straw) to be used on newly seeded areas adjacent to all waterways, wetlands, swamps, sinkholes, or any area in which drainage flows toward areas under the jurisdiction of the environmental regulatory agencies. Type I shall be applied to provide a minimum of 90% coverage. Type I mulch shall be tacked with Fiber mulch at the rate of 750 lbs per acre and/or mulch tackifier.

Type II mulch (Wood Fiber Mulch) may be substituted for Type I mulch at the recommendation of the District Roadside Manager. Type II mulch shall be applied at a rate of 1500 (net dry weight) per acre to provide a minimum of 90 percent coverage, and shall be applied over the seed in a separate application.

All topsoil is to be free of hard lumps, clods, rocks and foreign debris, and is to be hand raked to tie into existing lawns.

**Seeding Summary**

Project Number	Topsoil 2" Class		Seeding				
	A	B	Regular Seeding	Temporary Seeding <sup>1</sup>	Over Seeding	Legume Seeding	Legume Over Seeding
	Acres		lbs	lbs	lbs	lbs	lbs
0							
0							
0							
0							
0							
0							
0							
<b>Total</b>			0	0			
<b>Pay Item Quantities</b>	0	0	0		0	0	0

<sup>1</sup> Temporary Seeding quantities are included with Regular Seeding pay quantities.

**Note:** All seed must be in conformance with the current Nutrient Management Plan and with VDOT seed specifications for Grasses and Legumes and be provided at the project site in bags labeled and not opened for use on VDOT projects with a green tag certifying inspection of the Virginia Crop Improvement Association.

